EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads drains and other developmentl works in Ananthpura Attur Ward no:03 under SWM haed in Chief Minister Nava Nagarothana Grants of Yelahanka Division (Packge-08)
2	Amount of work portion	
3	Estimated Cost	
4	Name of Contractor	Sri A Channareddy
5	Agreement no	BBMP/EE/YNK.D/E-PMT-12/AG/230/2020-21, dt:20-03-2020.
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/01/2020-21, dt:29-04-2020
7	Time limit rriginally fixed for completion	6months
8	Date of application by the contractor for granting	20.10.2020
9	Date of receipt of application in the Sub Division office	20.10.20
10	Extension granted if any	Do to covid 19 by BWSSB
	I	Works
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	70%
12	Work carried out during 1st extension	30%
13	Work carries out during 2nd extension	—

14	Time now applied for	380days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	— Nil —
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Delayed due to BWSSB work, No penalty should be Imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division